



PUBLIC SERVICE ANNOUNCEMENT
June 24, 2010

Please publish/broadcast the following public service announcement.

8th Street Reconstruction Project Update

In response to several inquiries the City of Traverse City is providing this project update for the completion of the 8th Street Reconstruction Project. The planned construction completion date of June 23rd has passed. Paving of the base course of pavement is planned for Friday June 25th. Paving of the surface course of pavement is scheduled for Saturday and Sunday June 26th and 27th, contingent on dry weather. Pavement marking, regulatory sign installation, seeding of the treelawn area and removal of the safety barricades is anticipated to be completed and the street opened for traffic by the end of the work day on July 1st. The street will be opened earlier if the work is completed earlier.

For the safety of the workers and to expedite the completion of the project we are asking that motorists continue to use alternate routes and the signed detour. Your cooperation will ensure that the street is open for traffic as soon as possible.

The City of Traverse City greatly appreciates your commitment to get the news out to our community.

Sincerely,

A handwritten signature in blue ink that reads "Timothy J. Lodge".

Timothy J. Lodge, P.E.
City Engineer